TIME EXTENSION PROPOSAL

Sl No	Item	Description	Remarks
1	Name of the Work	Improvements Roads and footpath pipeline Road at Malasondra colony Ward No 13 Malleswaram Shettihalli Sub Division	
2	Estimate Cost	30-00 Lakhs	
3	Work Code	P-1878	
4	Job Code	013-18-000050	
5	A.S No.	BBMP/PD/AS/EE/13/17-18	31-10-17
6	T.S No	BBMP/PD/CE/TS/232/17-18	31/10/17
7	Work Order/Agreement No	BBMP/EE/PD/WO/03/17-18	14/11/17
8	Tender Premium	-90 days-	
9	Stipulated Time for completion of Work	13/02/2018 -	
10	Targeted Monthly progress	90 %	
11	Progress Achived Till date	100% (06-04-2018)	
12	Reasons for Delay	BWSSB and cavery water Line Progess	
13	Time Extension Requested	Two months -	
14	Assistant Executive Engineer's Recommendation	Yes	
15	Executive Engineer's Recommendation	Yes	
16	Superintending Executive Engineer's Recommendation	yes	
17	Chief Engineers Recommendation	—	
18	Time Extension Granted	—	
19	Conditions imposed if any	—	

Asst. Engineer,
Ward no.

Asst. Executive Engineer,
Sub Division

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike

Executive Engineer
Dasarahalli Division

EXECUTIVE ENGINEER (Project)
Project Division
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-73.